Monitoring & Analysis
- Executive Overview
- Compact pillar dashboards
- Programs
- State and disco performace
- Implementation register

Delivery tracking
- Implementation register
- Bottlenecks & exceptions

Data operations
- Data submissions & validation
- Reports & exports

Administration
- Stack holders & institutions
- User access & administration

Reporting period: Q3 2025 | Lead institution / custodian: All Institutions | KPI category / indicator type: All KPIs

Last Updated
Data refreshed 3 mins ago

Monitoring & Analysis / Executive Overview

Executive Overview

live • CPR
Compact milestone delivery
15% completed on schedule
31 on track • 14 delayed • 8 pending • baseline 0% (Jan 2025)

Public source
Electricity access rate
70%
target 9%/year

Public source
Metering rate
55%
target 100% by 2027

indicative
Pillars on track
1 of 6
Based on aggregated programme-level milestones.

live
Pillars on track
9 of 60+
Confirmed + public source • the rest require validation

Public source
ATC&C losses
33.3%
from 42—47% • lower better

Requires validation
Private capital mobilized
$0.0B
target $15.5B by 2030

Pillar performance

Generation & network — Lagging
Supply constrained • 5.4 of 13.6 GW available
View pillar

Last-mile access — On track
access 70% • rising
View pillar

Viable utilities — At risk
0% cost-reflective • ₦2.2tn shortfall
View pillar

Private sector — At risk
$0 of $15.5B mobilized
View pillar

Regional integration — Limited data
KPIs not yet assigned
View pillar

Clean cooking — Provisional
26% access • pillar classification open
View pillar

Needs attention

Priority bottlenecks — from CPR register

Tariff shortfall / cost-reflectivity — Critical
Financing • NERC / FMoF • ₦2.2tn subsidy

Bilateral contracts on hold — Regulatory
Market reform • NERC • CPR-015/016/017

Gas Master Plan update — Delayed
Implementation • FMoP • CPR-011

Bilateral contracts on hold — Regulatory
Market reform • NERC • CPR-015/016/017

Data health

Confirmed / public source	9
Requires validation	28
Future / data gap	12

Submission this quarter
2 data streams awaiting

Mission 300
Monitoring Dashboard

M300

Search for navigations, kpis, programs, pillars, etc

99+

JO John Doe

Monitoring & Analysis

- Executive Overview
- Compact pillar dashboards
- KPI explorer
  - Overview
  - Active Programs
  - Programs
- State and disco performace
- Implementation register

Delivery tracking

- Implementation register
  - Generation & network
  - Last mile access
  - Financially viable utilities
  - Private sector participation
  - Regional integration
  - Clean cooking
- Bottlenecks & exceptions

Data operations

- Data submissions & validation
- Reports & exports

Administration

- Stack holders & institutions
- User access & administration

Reporting period: Select Year | Lead institution / custodian: Select Year | KPI category / indicator type: Select Year

Last Updated
Data refreshed 3 mins ago

Reporting period

Latest available Q3 2025 • most recent confirmed

Quarter | Month | Year

2025

Q1 | Q2 | Q3 | Q4

Reset | Apply

live • CPR

31 on track • 14 delayed • 8 pending • baseline 0% (Jan 2025)

Public source

Electricity access rate
70%
target 9%/year

Public source

Metering rate
55%
target 100% by 2027

indicative

Pillars on track
1 of 6
Based on aggregated programme-level milestones.

live

Pillars on track
9 of 60+
Confirmed + public source • the rest require validation

Public source

ATC&C losses
33.3%
from 42—47% • lower better

Requires validation

Private capital mobilized
$0.0B
target $15.5B by 2030

Generation & network
Lagging
Supply constrained • 5.4 of 13.6 GW available
View pillar

Last-mile access
On track
access 70% • rising
View pillar

Viable utilities
At risk
0% cost-reflective • ₦2.2tn shortfall
View pillar

Private sector
At risk
$0 of $15.5B mobilized
View pillar

Regional integration
Limited data
KPIs not yet assigned
View pillar

Clean cooking
Provisional
26% access • pillar classification open
View pillar

Needs attention

Priority bottlenecks — from CPR register

Tariff shortfall / cost-reflectivity — Critical
Financing • NERC / FMoF • ₦2.2tn subsidy

Bilateral contracts on hold — Regulatory
Market reform • NERC • CPR-015/016/017

Gas Master Plan update — Delayed
Implementation • FMoP • CPR-011

Bilateral contracts on hold — Regulatory
Market reform • NERC • CPR-015/016/017

Data health

Confirmed / public source	9
Requires validation	28
Future / data gap	12

Submission this quarter

2 data streams awaiting

Monitoring & Analysis
- Executive Overview
- Compact pillar dashboards
- KPI Explorer
- State and disco performace
- Implementation register

Delivery tracking
- Implementation register
- Programmes
- Projects
- Milestones & actions
- Import / export
- Bottlenecks & exceptions

Data operations
- Data submissions & validation
- Reports & exports

Administration
- Stack holders & institutions
- User access & administration

Reporting period: Select Year | Lead institution / custodian: Select Year | KPI category / indicator type: Select Year

Last Updated
Data refreshed 3 mins ago

Delivery tracking / Implementation register

Implementation Register

Total actions
62
All CPR action records currently tracked

On track
26
Moving as expected

Delayed
14
Need management attention

Completed
6
Reported as compl

All implementation records | Needs attention | Pending validation | Completed

Filters | Search...

What is being implemented	Pillar / KPI link	Owner	Status	Bottleneck	Due / updated
[Compact action from CPR Master] Action imported from the CPR workbook and linked to a Compact pillar.	**[Compact pillar]** [KPI or commitment linkage]	**[Lead agency]** [Supporting institution]	Regulatory	Regulatory	**[Lead agency]** [Supporting institution]
[Compact action from CPR Master] Action imported from the CPR workbook and linked to a Compact pillar.	**[Compact pillar]** [KPI or commitment linkage]	**[Lead agency]** [Supporting institution]	Regulatory	Regulatory	**[Lead agency]** [Supporting institution]
[Compact action from CPR Master] Action imported from the CPR workbook and linked to a Compact pillar.	**[Compact pillar]** [KPI or commitment linkage]	**[Lead agency]** [Supporting institution]	Regulatory	Regulatory	**[Lead agency]** [Supporting institution]
[Compact action from CPR Master] Action imported from the CPR workbook and linked to a Compact pillar.	**[Compact pillar]** [KPI or commitment linkage]	**[Lead agency]** [Supporting institution]	Regulatory	Regulatory	**[Lead agency]** [Supporting institution]
[Compact action from CPR Master] Action imported from the CPR workbook and linked to a Compact pillar.	**[Compact pillar]** [KPI or commitment linkage]	**[Lead agency]** [Supporting institution]	Regulatory	Regulatory	**[Lead agency]** [Supporting institution]
[Compact action from CPR Master] Action imported from the CPR workbook and linked to a Compact pillar.	**[Compact pillar]** [KPI or commitment linkage]	**[Lead agency]** [Supporting institution]	Regulatory	Regulatory	**[Lead agency]** [Supporting institution]
[Compact action from CPR Master] Action imported from the CPR workbook and linked to a Compact pillar.	**[Compact pillar]** [KPI or commitment linkage]	**[Lead agency]** [Supporting institution]	Regulatory	Regulatory	**[Lead agency]** [Supporting institution]

Monitoring & Analysis
- Executive Overview
- Compact pillar dashboards
- KPI Explorer
  - KPI catalogue
  - By pillar
  - By readiness tier
- State and disco performace
- Implementation register

Delivery tracking
- Implementation register
- Bottlenecks & exceptions

Data operations
- Data submissions & validation
- Reports & exports

Administration
- Stack holders & institutions
- User access & administration

Reporting period: Select Year
Lead institution / custodian: Select Year
KPI category / indicator type: Select Year

Last Updated
Data refreshed 3 mins ago

Monitoring & Analysis / KPI

KPI Explorer

This page explains every indicator in the M300 dashboard. It shows what each KPI means, where the data comes from, how it is calculated, how ready it is for dashboard use, and which implementation records should explain movement or delay.

Total KPIs
73
All indicators in the KPI Matrix

On track
35
Highest priority dashboard indicators

Requires Validation
55
Needs review before official use

Linked templates
11
Data Framework st

KPI catalogue

Browse, filter, compare and open full KPI profiles. The table uses the actual KPI Matrix fields

All KPIs | Dashboard-ready | Core / Tier 1 | Public source | Requires validation | Future

Filters | Search KPI name, id, source, destination...

KPI ID	Indicator	PIllar	Type	Frequency	Validation
M300-P1-001	**Total Registered Grid Connections** Cumulative number of customers with active registered grid connections across all 11 DisCos	Pillar 1 Power System / Generation & Network	Output	Quarterly	Public source
M300-P1-002	**Installed Generation Capacity** Total nameplate generation capacity of grid-connected power plants	Pillar 1 Power System / Generation & Network	System Performance	Annual	Public source
M300-P1-003	**Available (Dispatched) Generation Capacity** Actual generation capacity available for dispatch on the grid, net of constraints	Pillar 1 Power System / Generation & Network	System Performance	Monthly	Public source
M300-P1-004	**Renewable Energy Share in Generation Mix** Percentage of total electricity generated from renewable sources (hydro and solar); baseline: 22% hydro; target: 50% by	Pillar 1 Power System / Generation & Network	Output	Annual	Public source
M300-P1-005	**Actual generation/sent to the grid** Total electricity generated by all grid-connected plants in the reporting year	Pillar 1 Power System / Generation & Network	Governance	Annual	Public source
M300-P1-006	**Total Registered Grid Connections** Cumulative number of customers with active registered grid connections across all 11 DisCos	Pillar 1 Power System / Generation & Network	Governance	Quarterly	Public source

← 1 2 ... 9 10 →

Validation meaning

Confirmed / public source	9
Requires validation	28
Future / data gap	12

M300-P1-001 • Pillar 1 — Power System / Generation & Network

Total Registered Grid Connections

What this KPI measures	Cumulative number of customers with active registered grid connections across all 1 DisCos
Why it is used	Track total registered grid customer base and connection growth.

Classification

Compact pillar	Pillar 1 — Power System / Generation & Network
KPI Category	Grid Electricity Access
Indicator type	Output
Readiness Tier	Core/Tier 1
Confidence level	High

Baseline, target and reporting

Baseline / latest stated value	12,030,315 active registered customers (Sep 2025, NERC Q3 2025 Report)
Target value	No single Compact target for total connections; tracked via annual new connections rate of 9% p.a. growth
Unit	Number of connections
Reporting frequency	Quarterly
Aggregation level	National / DisCo-level

Data framework feed

Mapped template	Template.xlsx

Linked implementation context

CPR-001 • On Track

Finalize and adopt the comprehensive Power System Master Plan (PSMP)/Integrated Resource Plan

Lead: TCN/NISO Bottleneck: **No issue reported or to be confirmed**

CPR-001 • On Track

Finalize and adopt the comprehensive Power System Master Plan (PSMP)/Integrated Resource Plan

Lead: TCN/NISO Bottleneck: **No issue reported or to be confirmed**

CPR-001 • On Track

Finalize and adopt the comprehensive Power System Master Plan (PSMP)/Integrated Resource Plan

Lead: TCN/NISO Bottleneck: **No issue reported or to be confirmed**

CPR-001 • On Track

Finalize and adopt the comprehensive Power System Master Plan (PSMP)/Integrated Resource Plan

Lead: TCN/NISO Bottleneck: **No issue reported or to be confirmed**

CPR-001 • On Track

Finalize and adopt the comprehensive Power System Master Plan (PSMP)/Integrated